

reHome Morales Project Materials List

	Item Description	Total Amount Needed	Amount Received	Donor Information	Item Location	Donation Value
General Conditions						
	Sani can	12 months				
	20 yard dumpster	12 months				
	orange snow fencing	3,000 LF				
	excavator	3 days				
	4"PVC	300 LF				
Wood and Plastics (Rough & finish carpentry, deck, rail & steps, breezeway roof structure)						
	3/4" CDX plywood	75 sheets				
	osb	80 sheets				
	20' lvl beams	30				
	2x4-8s' and longer	80				
	2x6-8s' and longer	50				
	2x12-8s' and longer pressure treated	40				
	1x4 prefinished pine/hemlock	800 lf				
Thermal & Moisture (Insulation - spray foam and batt, Hardie plank siding, composition roofing, gutters & RWL)						
	Hardie panel, siding, board, etc.	100 sheets				
	Composite roofing	12 sq				
	Wood decking	2,400 sq. ft				
	Floor insulation R-38	8 bundles				
	Roof insulation R-60 spray foam					
	Wall Insulation R-21	25 bundles				
	Weather Resistant Barrier	8 rolls				
	gutters and downspouts	200 lf				
Doors & Windows (Doors, hardware, windows)						
	Exterior doors-30" or 36"	3				
	Exterior door hardware-lock entry set	3				

reHome Morales Project Materials List

	Item Description	Total Amount Needed	Amount Received	Donor Information	Item Location	Donation Value
	Interior doors- 30" or 36"	6				
	Interior door hardware- passage set	3				
	Metal Flashing	100 lf				
Finishes (Plywood wall & ceiling, flooring, paint & accessories)						
	Laminate flooring	1,200 sq. ft.				
	Interior paint-neutral colors	30 gallons				
	Peel and stick Vycor	5 bundles				
	Smoke detector/CO2 combo	3				
	Towel bars	3				
	TP holder	3				
Appliances (Under counter refrigerator, countertop microwave)						
	Under counter refrigerator	3				
	Countertop microwave	3				
Cabinetry (Kitchen base, open shelving, 2cm solid surface top and splash)						
	Cabinet vanity- approx. 2-3'	3				
	Cabinet lower kitchen-6' and shorter	3				
	Counter top 6'	3				
MEP (Ductless mini-split, exhaust, outside air, electrical rough and fixtures, plumbing rough and fixtures)						
	Toilets of 1 gal or less gpf	3				
	Shower enclosure-pre fab unit, no larger than 4'x5'	3				
	Bath exhaust fans	3				

reHome Morales Project Materials List

	Item Description	Total Amount Needed	Amount Received	Donor Information	Item Location	Donation Value
	Surface ceiling or wall mounted light fixtures, LED lamping only	18				
	Standard outlets	20				
	Wall switches	16				
	14/2 wire					
	4" PVC or ABS					
	3" PVC or ABS					
	1/2" pex-12' and longer					
	Kitchen sinks	3				
	Kitchen faucet	3				
	Hot water heater, 30 gal, electric, 0.9EUF	3				
	Mini-split HVAC units, electric, HPF-10	3				
	HRV or ERV	3				
	Black iron pipe and fittings	75 lf				
	Electrical conduit - metal					
Landscaping	Landscape Pavers	600 sq ft				